

P.O. BOX 968  
LYNDONVILLE, VERMONT 05851  
TEL. (802)-626-9330  
FAX: (802)-626-6933

**WINTERSET, INC.**

# Fax

<b>To:</b> Wade Brown	<b>From:</b> Glenn A. Lavoie, P.E.
<b>Fax:</b> 1-603-225-0099	<b>Pages:</b> 3
<b>Phone:</b> 1-603-225-7000	<b>Date:</b> 11/20/2007
<b>Re:</b> Bristol-New Hampton	<b>CC:</b>

**Urgent**     **For Review**     **Please Comment**     **Please Reply**     **Please Recycle**


● **Comments:**

Wade,

Here is a schedule we have put together for your use. I did not send the full CPM schedule, just the date lines. Call if you have any questions. How is the thrust block redesign going? The sooner we have a answer the better, thanks

Thanks,

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish
1000	Preconstruction Meeting	1	1	26NOV07	26NOV07
1010	Set up office	5	5	26NOV07	30NOV07
1020	Install signs	2	2	03DEC07	04DEC07
1030	Close bridge and remove deck	5	5	17DEC07	21DEC07
1040	Remove Structure	15	15	24DEC07	15JAN08
1050	Install sill boom Abut A	1	1	16JAN08	16JAN08
1060	Install cofferdam Abut A	10	10	17JAN08	30JAN08
1070	Demo Abut A	5	5	31JAN08	06FEB08
1080	Exc to ledge Abut A	5	5	07FEB08	13FEB08
1090	Form & pour Abut A footing	5	5	14FEB08	20FEB08
1100	Form and pour abut A walls to 362.5	8	8	21FEB08	03MAR08
1110	Backfill abut A to 359	3	3	04MAR08	06MAR08
1120	Place stone fill to 356 @ abut A	3	3	07MAR08	11MAR08
1130	Excavate abut A footings to 359	3	3	12MAR08	14MAR08
1140	form and pour wing A footings @ 359	5	5	17MAR08	21MAR08
1150	Form and pour abut A and wings A to 365	7	7	24MAR08	01APR08
1160	Form and pour subfooting 362.5 to 373	3	3	02APR08	04APR08
1170	Form and pour wings B to 368	5	5	07APR08	11APR08
1180	Excavate wing footing @ 373	2	2	14APR08	15APR08
1190	Form and pour wing footing @ 373	5	5	16APR08	22APR08
1200	Form and pour wings C to 390	5	5	23APR08	29APR08
1210	Backfill abut A	7	7	30APR08	06MAY08
1220	Remove cofferdam @ abut A	5	5	06MAY08	15MAY08
1230	Place stone fill at abut A	5	5	16MAY08	22MAY08
1240	Form and pour backwall @ abut A	3	3	23MAY08	27MAY08
1250	Relocate poles and lines at Abut B	5	5	16MAY08	22MAY08
1260	Install sill boom @ abut B	1	1	23MAY08	23MAY08
1270	Install cofferdam @ abut B	10	10	28MAY08	06JUN08
1280	Demo abut B	5	5	06JUN08	13JUN08
1290	Dewater and exc abut B	10	10	16JUN08	27JUN08
1300	Form and pour A footing about B	5	5	30JUN08	07JUL08
1310	Form and pour B footing about B	3	3	08JUL08	10JUL08
1320	Form and pour about B to 367	5	5	11JUL08	17JUL08
1330	Form and pour wing 4	5	5	18JUL08	24JUL08
1340	Form and pour wing 3A	5	5	25JUL08	31JUL08
1350	Form and pour wing 3B	3	3	01AUG08	05AUG08
1360	Backfill abut B	5	5	06AUG08	12AUG08



**Winterset, inc.**  
**Central Street Bridge**

Start date	26NOV07
Finish date	06NOV08
Delta date	26NOV07
Run date	15NOV07
Page number	1A
© Primavera Systems, Inc.	