

**Town of Bristol
Paving Bid Sheet
2016**

**(Due Thursday, June 16, 2016 BY 4:00 PM
to be opened at 6:00PM on June 16, 2016)**

**Project # 1 Worfield Circle and Westwood Drive (location per Highway Superintendent's instructions)
Approximately 2,600 LF x 20' wide with 1/2" shim and 1" overlay**

1/2" Hot Mix Shim Approx. _____ tons x _____ price/ ton = \$ _____

1" Hot Mix Overlay Approx. _____ tons x _____ price/ ton = \$ _____

**Project # 2 School Street, Winter Street, Spruce Street, Mayhew Street, Cedar Street, Gray Street and Union Street (location per Highway Superintendent's instructions)
Approximately 5,270 LF x 20' wide with 1/2" shim and 1" overlay**

1/2" Hot Mix Shim Approx. _____ tons x _____ price/ ton = \$ _____

1" Hot Mix Overlay Approx. _____ tons x _____ price/ ton = \$ _____

**Project # 3 Merrimack Street and Spring Street (location per Highway Superintendent's instructions)
Approximately 1,950 LF x 20' wide with 1/2" shim and 1" overlay**

1/2" Hot Mix Shim Approx. _____ tons x _____ price/ ton = \$ _____

1" Hot Mix Overlay Approx. _____ tons x _____ price/ ton = \$ _____

**Project # 4 Bristol Hill Road (Lake Street to Bridge) (location per Highway Superintendent's instructions)
Approximately 1,200 LF x 20' wide with 1/2" shim and 1" overlay**

1/2" Hot Mix Shim Approx. _____ tons x _____ price/ ton = \$ _____

1" Hot Mix Overlay Approx. _____ tons x _____ price/ ton = \$ _____

**Project # 5 Winter Street and Merrimack Street (location per Highway Superintendent's instructions)
Approximately 1,000 LF of asphalt curb to NH Standard**

Asphalt Curb Hot Mix Approx. _____ tons x _____ price/ ton = \$ _____

Grand Total \$ _____

ALL BID PRICES TO INCLUDE ALL MATERIALS, TRUCKING, SPREADING, AND ROLLING FOR THE ABOVE PROJECTS.

The Bristol Select Board Reserves the Right to Accept or Reject Any or All Bid Items.

Complete the information below:

NAME OF FIRM: _____

ADDRESS: _____

TOWN, STATE, ZIP CODE: _____

AUTHORIZED SIGNATURE: _____

TITLE: _____

PHONE: _____ **FAX:** _____

LIST BELOW ANY SUBCONTRACTORS TO BE EMPLOYED ON THIS PROJECT:
